BATCH REPORT - DELIVERY

ROXXCON RMC NAGPUR - HIGHWAY EXPRESS BATCH PLANT

Customer Name	: L&T INFRASTRUCTURE / NHAI	**Recipe Name**	: PQC M40 FIBER REINFORCED	**Plant Capacity**	: 75 CBM
Site Name	: NAGPUR-MUMBAI SAMRUDDHI PKG-14	**Total M³**	: 6.00 M³	**Order Qty.**	: 150.00 M³
Truck No.	: MH40CD5519	**Date**	: 04/11/2026	**Ticket Qty.**	: 6.00 M³
Driver Name	: BALWANT SINGH	**W/C Ratio**	: 0.36	**With This Load**	: 78.00 M³
Start Time	: 11:05:10	**Grade of Concrete**	: PQC (FLEXURAL 4.5 MPa)	**Docket / Ticket No.**	: 6105
End Time	: 11:15:35			**TH Volume**	: 2440.50 KG/M³
Batch Size	: 1.50 M³				

Channel / Batch No		Aggregates (kg)						Binder (kg)		Water (ltr/kg)		Fibers & Chemical Admixtures			TOTAL KG ACT
		RIVER SAND 610		10 MM AGG 480		32 MM PAVING 720		OPC 43 360.0	FLYASH (F) 65.0	WATER 153.0		PP FIBER (kg) 0.90	SUPERPLAST (kg) 3.20	AEA (ltr) 0.18	
		ACT	%M	ACT	%M	ACT	%M	ACT	ACT	ACT	ADJ.	ACT	ACT	ACT	
1	88 s	918	1.25	721	0.30	1082	0.15	540.2	97.4	229.5		1.35	4.81	0.27	3595.03
2	82 s	914	1.25	718	0.30	1080	0.15	539.8	97.6	229.2		1.35	4.79	0.27	3585.51
3	84 s	916	1.25	722	0.30	1084	0.15	540.5	97.3	229.8		1.35	4.80	0.27	3596.52
4	85 s	915	1.25	719	0.30	1079	0.15	540.0	97.5	229.4		1.35	4.80	0.27	3586.82
Total Actual		**3663**		**2880**		**4325**		**2160.5**	**389.8**	**917.9**		**5.40**	**19.20**	**1.08**	**14363.88**
Total Set		**3660.0**		**2880.0**		**4320.0**		**2160.0**	**390.0**	**918.0**		**5.40**	**19.20**	**1.08**	**14354.68**
Average / Batch		**915.75**		**720.0**		**1081.25**		**540.13**	**97.45**	**229.48**		**1.35**	**4.80**	**0.27**	-
Variance %		**+0.08**		**0.00**		**+0.12**		**+0.02**	**-0.05**	**-0.01**		**0.00**	**0.00**	**0.00**	-

ROXXCON RMC LAB PASSED

Site Quality Engineer (L&T): _____

Special Additions: Polypropylene Recron 3S Fibers @ 0.9 kg/m³, Air Entraining Agent @ 4.5% entrained air

Plant Officer: _____