BATCH REPORT - DELIVERY

ROXXCON RMC NAGPUR - PLANT #01

Customer Name	: GODREJ PROPERTIES LTD	**Recipe Name**	: M40 HPC GGBS+SILICA	**Plant Capacity**	: 75 CBM
Site Name	: GODREJ ORCHARD TOWER-B	**Total M³**	: 6.00 M³	**Order Qty.**	: 90.00 M³
Truck No.	: MH40BG9102	**Date**	: 04/11/2026	**Ticket Qty.**	: 6.00 M³
Driver Name	: RAMESHWAR K.	**W/C Ratio**	: 0.32	**With This Load**	: 36.00 M³
Start Time	: 08:15:20	**Grade of Concrete**	: M 40 HIGH STRENGTH	**Docket / Ticket No.**	: 6104
End Time	: 08:24:45			**TH Volume**	: 2485.60 KG/M³
Batch Size	: 1.50 M³				

Channel Batch No		Aggregates (kg)						Cementitious Materials (kg)			Water (ltr/kg)		PCE Admixture (kg)		TOTAL KG ACT
		CRUSHED SAND 680		10 MM AGG 420		20 MM AGG 650		OPC 53 280.0	GGBS 140.0	SILICA FUME 25.0	WATER 142.0		POLYCARBOXYLATE 4.45	RETARDER 0.50	
		ACT	%M	ACT	%M	ACT	%M	ACT	ACT	ACT	ACT	ADJ.	ACT	ACT	
1	92 s	1022	1.10	631	0.40	976	0.25	420.5	210.0	37.6	213.0		6.68	0.75	3517.43
2	84 s	1018	1.10	628	0.40	974	0.25	419.8	210.2	37.4	212.8		6.66	0.75	3507.56
3	86 s	1024	1.10	630	0.40	978	0.25	420.2	209.8	37.5	213.2		6.70	0.75	3520.15
4	88 s	1020	1.10	632	0.40	975	0.25	420.0	210.1	37.5	212.9		6.67	0.75	3514.87
Total Actual		**4084**		**2521**		**3903**		**1680.5**	**840.1**	**150.0**	**851.9**		**26.71**	**3.00**	**14060.01**
Total Set		**4080.0**		**2520.0**		**3900.0**		**1680.0**	**840.0**	**150.0**	**852.0**		**26.70**	**3.00**	**14051.70**
Average / Batch		**1021.0**		**630.25**		**975.75**		**420.13**	**210.03**	**37.50**	**212.98**		**6.68**	**0.75**	**-**
Variance %		**+0.10**		**+0.04**		**+0.08**		**+0.03**	**+0.01**	**0.00**	**-0.01**		**+0.04**	**0.00**	**-**

ROXXCON NAGPUR QUALITY

Quality Supervisor: _____

Special Materials: GGBS (Slag) 30% replacement, Micro Silica 5.5%

Batcher Signature: _____

BATCH REPORT - DELIVERY

ROXXCON RMC NAGPUR - HIGHWAY EXPRESS BATCH PLANT

Customer Name	: L&T INFRASTRUCTURE / NHAI	**Recipe Name**	: PQC M40 FIBER REINFORCED	**Plant Capacity**	: 75 CBM
Site Name	: NAGPUR-MUMBAI SAMRUDDHI PKG-14	**Total M³**	: 6.00 M³	**Order Qty.**	: 150.00 M³
Truck No.	: MH40CD5519	**Date**	: 04/11/2026	**Ticket Qty.**	: 6.00 M³
Driver Name	: BALWANT SINGH	**W/C Ratio**	: 0.36	**With This Load**	: 78.00 M³
Start Time	: 11:05:10	**Grade of Concrete**	: PQC (FLEXURAL 4.5 MPa)	**Docket / Ticket No.**	: 6105
End Time	: 11:15:35			**TH Volume**	: 2440.50 KG/M³
Batch Size	: 1.50 M³				

Channel Batch No		Aggregates (kg)						Binder (kg)		Water (ltr/kg)		Fibers & Chemical Admixtures			TOTAL KG ACT
		RIVER SAND 610		10 MM AGG 480		32 MM PAVING 720		OPC 43 360.0	FLYASH (F) 65.0	WATER 153.0		PP FIBER (kg) 0.90	SUPERPLAST (kg) 3.20	AEA (ltr) 0.18	
		ACT	%M	ACT	%M	ACT	%M	ACT	ACT	ACT	ADJ.	ACT	ACT	ACT	
1	88 s	918	1.25	721	0.30	1082	0.15	540.2	97.4	229.5		1.35	4.81	0.27	3595.03
2	82 s	914	1.25	718	0.30	1080	0.15	539.8	97.6	229.2		1.35	4.79	0.27	3585.51
3	84 s	916	1.25	722	0.30	1084	0.15	540.5	97.3	229.8		1.35	4.80	0.27	3596.52
4	85 s	915	1.25	719	0.30	1079	0.15	540.0	97.5	229.4		1.35	4.80	0.27	3586.82
Total Actual		**3663**		**2880**		**4325**		**2160.5**	**389.8**	**917.9**		**5.40**	**19.20**	**1.08**	**14363.88**
Total Set		**3660.0**		**2880.0**		**4320.0**		**2160.0**	**390.0**	**918.0**		**5.40**	**19.20**	**1.08**	**14354.68**
Average / Batch		**915.75**		**720.0**		**1081.25**		**540.13**	**97.45**	**229.48**		**1.35**	**4.80**	**0.27**	**-**
Variance %		**+0.08**		**0.00**		**+0.12**		**+0.02**	**-0.05**	**-0.01**		**0.00**	**0.00**	**0.00**	**-**

ROXXCON RMC LAB PASSED

Site Quality Engineer (L&T): _____

Special Additions: Polypropylene Recron 3S Fibers @ 0.9 kg/m³, Air Entraining Agent @ 4.5% entrained air

Plant Officer: _____

BATCH REPORT - DELIVERY

ROXXCON RMC NAGPUR - PLANT #02

Customer Name	: SHAPOORJI PALLONJI & CO	**Recipe Name**	: M10 PCC LEAN MIX	**Plant Capacity**	: 75 CBM
Site Name	: METRO CAR SHED MIHAN	**Total M³**	: 6.00 M³	**Order Qty.**	: 60.00 M³
Truck No.	: MH40DC1180	**Date**	: 04/11/2026	**Ticket Qty.**	: 6.00 M³
Driver Name	: DINESH PATIL	**W/C Ratio**	: 0.58	**With This Load**	: 18.00 M³
Start Time	: 14:10:00	**Grade of Concrete**	: M 10 LEAN CONCRETE	**Docket / Ticket No.**	: 6106
End Time	: 14:18:20			**TH Volume**	: 2320.00 KG/M³
Batch Size	: 1.50 M³				

Channel Batch No		Fine & Coarse Aggregates (kg)						Binder (kg)		Water (ltr/kg)		Plasticizer (kg)		TOTAL KG ACT
		CRUSHED STONE DUST 780		10 MM GRIT 410		40 MM BALLAST 810		PPC CEMENT 180.0	FLYASH (CLASS C) 50.0	WATER 135.0		LIGNOSULPHONATE 1.10	ACCELERATOR 0.00	
		ACT	%M	ACT	%M	ACT	%M	ACT	ACT	ACT	ADJ.	ACT	ACT	
1	70 s	1172	1.80	616	0.20	1218	0.10	270.5	75.0	202.8		1.65	0.00	3555.95
2	65 s	1169	1.80	614	0.20	1215	0.10	269.8	75.2	202.2		1.65	0.00	3546.85
3	68 s	1173	1.80	617	0.20	1216	0.10	270.2	74.8	202.6		1.65	0.00	3555.25
4	66 s	1170	1.80	615	0.20	1214	0.10	270.0	75.1	202.5		1.65	0.00	3548.25
Total Actual		**4684**		**2462**		**4863**		**1080.5**	**300.1**	**810.1**		**6.60**	**0.00**	**14206.30**
Total Set		**4680.0**		**2460.0**		**4860.0**		**1080.0**	**300.0**	**810.0**		**6.60**	**0.00**	**14196.60**
Average / Batch		**1171.0**		**615.5**		**1215.75**		**270.13**	**75.03**	**202.53**		**1.65**	**0.00**	**-**
Variance %		**+0.09**		**+0.08**		**+0.06**		**+0.05**	**+0.03**	**+0.01**		**0.00**	**0.00**	**-**

ROXXCON NAGPUR DISPATCH

Site Supervisor (SPCL): _____

Mix Notes: 40mm nominal coarse aggregate for foundation leveling sub-base

Operator Signature: _____

BATCH REPORT - DELIVERY

ROXXCON RMC NAGPUR - PLANT #01

Customer Name	: KALYANI INFRA PROJECTS	**Recipe Name**	: M35 WATERPROOF RETARDED	**Plant Capacity**	: 75 CBM
Site Name	: WATER TREATMENT PLANT & SUMP	**Total M³**	: 6.00 M³	**Order Qty.**	: 120.00 M³
Truck No.	: MH40DC9921	**Date**	: 04/11/2026	**Ticket Qty.**	: 6.00 M³
Driver Name	: ASHOK GAWANDE	**W/C Ratio**	: 0.38	**With This Load**	: 42.00 M³
Start Time	: 16:40:15	**Grade of Concrete**	: M 35 WATER RETAINING	**Docket / Ticket No.**	: 6107
End Time	: 16:51:30			**TH Volume**	: 2460.80 KG/M³
Batch Size	: 1.50 M³				

Channel Batch No		Aggregates (kg)						Binder (kg)		Water (ltr/kg)		Waterproofing & Specialty Chemicals			TOTAL KG ACT
		WASHED SAND 640		10 MM AGG 440		20 MM AGG 670		OPC 53 350.0	ULTRAFINE FLYASH 90.0	WATER 167.0		CRYSTALLINE WP (kg) 3.50	PCE SUPERPLAST (kg) 3.80	RETARDER (ltr) 0.60	
		ACT	%M	ACT	%M	ACT	%M	ACT	ACT	ACT	ADJ.	ACT	ACT	ACT	
1	88 s	962	1.15	661	0.35	1007	0.20	525.4	135.0	250.8		5.25	5.71	0.90	3553.21
2	80 s	958	1.15	659	0.35	1004	0.20	524.8	135.2	250.3		5.25	5.69	0.90	3543.14
3	84 s	961	1.15	662	0.35	1006	0.20	525.2	134.8	250.7		5.25	5.70	0.90	3551.55
4	82 s	960	1.15	660	0.35	1005	0.20	525.0	135.1	250.4		5.25	5.70	0.90	3547.35
Total Actual		**3841**		**2642**		**4022**		**2100.4**	**540.1**	**1002.2**		**21.00**	**22.80**	**3.60**	**14195.25**
Total Set		**3840.0**		**2640.0**		**4020.0**		**2100.0**	**540.0**	**1002.0**		**21.00**	**22.80**	**3.60**	**14189.40**
Average / Batch		**960.25**		**660.50**		**1005.50**		**525.10**	**135.03**	**250.55**		**5.25**	**5.70**	**0.90**	**-**
Variance %		**+0.03**		**+0.08**		**+0.05**		**+0.02**	**+0.02**	**+0.02**		**0.00**	**0.00**	**0.00**	**-**

ROXXCON RMC PLANT APPROVED

Site Quality Incharge: _____

Admixture Details: Integral Crystalline Permeability-Reducing Admixture (PRAH) for water-retaining structures

Batcher: _____